



Stantec

**SUNCOR ENERGY CEDAR POINT
WIND POWER PROJECT
DECOMMISSIONING PLAN REPORT**

File No.: 160960709
April 2013

Prepared for:

Suncor Energy Products Inc.
150 6th Avenue SW
Calgary AB T2P 3E3

Prepared by:

Stantec Consulting Ltd.
Suite 1 - 70 Southgate Drive
Guelph ON N1G 4P5

Table of Contents

1.0 INTRODUCTION	1.1
1.1 PROJECT OVERVIEW	1.1
1.2 REPORT REQUIREMENTS	1.1

2.0 DECOMMISSIONING DURING CONSTRUCTION (ABANDONMENT OF PROJECT)	2.1
--	------------

3.0 DECOMMISSIONING OF FACILITY AFTER CEASING OPERATION.....	3.1
3.1 GENERAL ENVIRONMENTAL PROTECTION DURING DECOMMISSIONING	3.1
3.2 PRE-DISMANTLING ACTIVITIES.....	3.2
3.3 EQUIPMENT DISMANTLING AND REMOVAL.....	3.2
3.3.1 Staging Areas.....	3.2
3.3.2 Turbines.....	3.2
3.3.3 Turbine Transformers.....	3.3
3.3.4 Turbine Foundations	3.3
3.3.5 Crane pads.....	3.3
3.3.6 Electrical Infrastructure.....	3.3
3.3.7 Access Roads	3.4
3.3.8 Meteorological Towers	3.4
3.4 SITE RESTORATION PLAN	3.4
3.4.1 Natural Heritage Features	3.4
3.4.2 Agricultural Lands.....	3.4
3.4.3 Municipal Road Allowances.....	3.5
3.4.4 Potential Contamination	3.5
3.5 MANAGING EXCESS MATERIALS & WASTE	3.5
3.6 MONITORING.....	3.5
3.7 OTHER APPROVALS.....	3.6

4.0 EMERGENCY RESPONSE AND COMMUNICATIONS PLANS.....	4.1
4.1 DECOMMISSIONING NOTIFICATION	4.1

5.0 CONCLUSION AND SIGNATURES	5.1
--	------------

List of Tables

Table 1.1: Decommissioning Plan Report Requirements: O. Reg. 359/09.....	1.1
--	-----

List of Appendices

Appendix A Garrad Hassan Study

1.0 Introduction

1.1 PROJECT OVERVIEW

Suncor Energy Products Inc. (“Suncor”) is proposing to develop the Suncor Energy Cedar Point Wind Power Project (the Project) within the Town of Plympton-Wyoming, the Municipality of Lambton Shores, and Warwick Township all within Lambton County, Ontario. The proposed Project was awarded a Feed-In-Tariff (FIT) contract with the Ontario Power Authority (OPA) in July, 2011 for up to 100 MW (FIT Contract F-002175-WIN-130-601).

It is envisioned that the proposed Project will include up to 46 wind turbines. The proposed Project would also include access roads, meteorological towers (met towers), electrical collector lines, substation, and a 115 kV transmission line. A full description of Project infrastructure is provided in the **Project Description Report**.

The Project Location includes all land and buildings/structures associated with the Project and any air space in which the Project will occupy including temporary lands during construction (“constructible areas”). The current land use of the Project Location is generally agricultural.

1.2 REPORT REQUIREMENTS

The purpose of the Decommissioning Plan Report is to provide the public, Aboriginal communities, municipalities, and regulatory agencies with an understanding of the closure plan for the Project at the end of its useful life, and to describe how Suncor proposes to restore the Project Location to an acceptable condition for its intended use following Project closure.

This Decommissioning Plan Report is one component of the REA Application for the Project, and has been prepared in accordance with Item 3, Table 1 of O. Reg. 359/09 and the MOE’s *Technical Guide to Renewable Energy Approvals*. O. Reg. 359/09 sets out specific content requirements for the Decommissioning Plan Report as provided in the following table (**Table 1.1**).

Table 1.1: Decommissioning Plan Report Requirements: O. Reg. 359/09

Requirements	Completed	Section Reference
Set out a description of plans for the decommissioning of the renewable energy generation facility, including the following:		
1. Procedures for dismantling or demolishing the facility.	✓	3.3
2. Activities related to the restoration of any land and water negatively affected by the facility.	✓	3.4
3. Procedures for managing excess materials and waste.	✓	3.5

2.0 Decommissioning During Construction (Abandonment of Project)

In the unlikely event that Suncor cannot successfully complete the construction of the Project, the rights to the Project (and any associated liabilities and obligations) would be sold and the Project would be successfully constructed by the purchasing developer.

In the event that a delay occurs in the purchasing of the Project by another developer, Suncor would be responsible for interim environmental protection. In the event that the Project Location has been cleared and/or excavated in preparation for installation of project infrastructure, appropriate environmental protection measures would be implemented to prevent topsoil erosion and/or watercourse sedimentation. The extent of environmental protection measures required would be dependent on the progress made at the time of Project abandonment and would be determined through site investigations by qualified specialists. Possible measures would include, as appropriate, erosion and sediment control fencing, dust control measures, filling excavated areas, replacement of topsoil and/or reseeded and re-vegetation.

In the event that the Project is not purchased by another developer, Suncor will be responsible for decommissioning of the Project. In such a case the decommissioning process to be followed and the mitigation measures to be implemented will be the same as those detailed in **Section 3.0** for decommissioning after ceasing operation of the Project.

3.0 Decommissioning of Facility after Ceasing Operation

Project components are expected to be in service for the term of the 20 year Ontario Power Authority Feed-In Tariff contract. Following the term of the contract, a decision would be made to extend the life of the facility or to decommission. Decommissioning would entail removal of facility components and restoring the land to an acceptable condition for its intended use. The costs for removal of Project infrastructure will be the responsibility of the owner of the Project.

3.1 GENERAL ENVIRONMENTAL PROTECTION DURING DECOMMISSIONING

During decommissioning and restoration activities, general environmental protection and mitigation measures would be implemented. Many activities during decommissioning would be comparable to the construction phase; including restoring constructible areas around all Project infrastructure, such as widening access roads and constructing crane pads. General mitigation measures and best management practices, including natural heritage mitigation, erosion and sediment control, air quality and noise mitigation, and contingency plans for unexpected finds and spills, are provided in the **Construction Plan Report**. All decommissioning and restoration activities will be performed according to the requirements of relevant government agencies, and will be in accordance with all relevant statutes in place at the time of decommissioning. In addition, all decommissioning activities will be restricted to the constructible areas as defined in the **Construction Plan Report** which have been previously assessed for natural heritage and archaeological/cultural heritage resources. Given that decommissioning of the Project will take place in a similar manner to the construction of the Project and that decommissioning works will be restricted to previously assessed areas, the potential effects documented within the **Construction Plan Report** could be considered similar to the potential effects associated with decommissioning.

Where complete removal of Project infrastructure is not proposed, partial removal will minimize the potential effects associated with complete removal which would exceed the potential effects (e.g., erosion, sedimentation, noise, and ground and vegetation disturbance) of leaving the buried infrastructure in place. In addition, partial removal of infrastructure to a depth of approximately 1 m below grade, which is the current standard management approach, will permit the intended future use of the site (agricultural). Further, the Project components remaining in the subsurface, these would be inert and would not pose a risk to the surrounding environment.

3.2 PRE-DISMANTLING ACTIVITIES

At the end of the Project's useful life, it will first be de-energized and isolated from all external electrical lines.

Prior to any dismantling or removal of equipment, staging areas would be delineated at each turbine site and at the substation property. All decommissioning activities would be conducted within designated areas; this includes ensuring that vehicles and personnel stay within the demarcated areas. Crane pads would be re-installed at each turbine site as part of the pre-dismantling activities. This involves site grading and the use of geotextile with a granular surface. Following turbine removal, the crane pads would be removed and the areas restored to pre-existing conditions.

3.3 EQUIPMENT DISMANTLING AND REMOVAL

3.3.1 Staging Areas

A temporary staging area at each turbine location would be used for temporary storage of the turbine components, parking, and excavated foundation. The staging area would not exceed the 140 m x 140 m constructible area identified on the Site Plan contained in the **Project Description Report**. Portions of this area would be cleared of top soil which would be temporarily stored onsite during decommissioning activities. The area would be graded and gravelled to provide a level surface for temporary storage for turbine components as they are disassembled and loaded on transport trucks for removal from site. The staging areas would be restored to pre-existing conditions at the end of the decommissioning phase by removal of all granular material and replacement of top soil.

3.3.2 Turbines

The turbines would be disassembled into their original component parts. A heavy-lift crawler and mobile cranes would be used to carry out the reverse sequence of steps that occurred during turbine assembly (detailed in the **Construction Plan Report**).

The turbine components would be temporarily stored at the staging areas until removed from the site by truck. Transportation of the dismantled turbine components will be completed in consideration of any road user agreement the project may have entered into with the local governments. Once the components are disassembled and at ground level, the materials will be transported to various salvage facilities. Prior to salvaging material, materials will be sorted to determine which items have useful life and can be sold to other operating wind farms with the same technology. The main sources of salvage material are steel, copper, fibreglass and plastic, which may be sold to recycling facilities. All non-salvageable components will be processed and safely transported to an MOE-approved disposal facility.

SUNCOR ENERGY CEDAR POINT WIND POWER PROJECT**DECOMMISSIONING PLAN REPORT**

Decommissioning of Facility after Ceasing Operation

April 2013

3.3.3 Turbine Transformers

The small transformer associated with each turbine will be removed for resale, reuse, reconditioning, or disposal.

3.3.4 Turbine Foundations

Turbine foundations will be removed as per Suncor's lease agreement with the landowner. Concrete foundations will be removed to a minimum depth of 1 m below ground surface. Partial removal will enable natural area restoration and normal agricultural practices to be conducted over the foundation areas. The concrete would be removed from the site by dump truck. A permit will be required if blasting is to be used to facilitate the removal of the foundation.

3.3.5 Crane pads

Crane pads built for turbine disassembly will be decommissioned, including the geotextile material beneath the pads and granular material. All granular and geotextile materials would be removed from the site by dump truck.

3.3.6 Electrical Infrastructure**Electrical Collector Lines and Transmission Line**

Underground lines on leased property may remain in place, with both ends that come to the surface excavated to approximately 1 m below grade, in consultation with the landowner and in accordance with the land lease agreements. Should collector lines be removed via excavation, top soils would be segregated, the cable would be removed and subsoil and topsoil replaced. Damage to drainage tiles during the excavation process would be recorded and fixed by an approved drainage contractor. Overhead power lines may be sold to a licenced transmitter for the use of distributing of power to customers. In the event they are not sold, they would be removed and recycled. Collector lines installed in the road allowances would be removed, if required by the agreements with the Municipalities and County.

Substation and Operation and Maintenance Facility

The substation and operations and maintenance facility would be dismantled as agreed to, or as necessary, in accordance with the land lease agreement. The transformers, fencing, switchgear, and grounding grid would be removed, and the concrete foundation would be completely removed. All granular and geotextile materials would be removed from the site by dump truck. All electrical system components would be taken off-site by truck.

In the event that the substation is sold to a licensed transmitter, the facilities may be redesigned for the distribution of power to customers.

SUNCOR ENERGY CEDAR POINT WIND POWER PROJECT

DECOMMISSIONING PLAN REPORT

Decommissioning of Facility after Ceasing Operation

April 2013

3.3.7 Access Roads

In consultation with landowners, access roads would be removed, including culverts, the geotextile material beneath the roads and granular material. The access roads would be returned to a similar condition as prior to Project commencement. Excavated areas on agricultural land would be brought to grade with fill and topsoil to be taken from surrounding land. All materials would be removed from the site by dump truck. Where the landowner sees it advantageous to retain access roads, these would be left in place. Leaving in place the access roads is not expected to result in adverse impacts to the future use of the land (agricultural).

3.3.8 Meteorological Towers

The above ground structure of the meteorological towers would be dismantled by first removing all meteorological equipment including sensors, data loggers and battery charging and communication equipment. The bare tower would then be dismantled in sections lowering the top sections first. The tower would be loaded onto a flatbed truck and removed for use at another location or sold. The concrete pedestal at the base of the tower would be removed and disposed of in a landfill. Site restoration would be completed in accordance with lease agreements executed with the landowner.

3.4 SITE RESTORATION PLAN**3.4.1 Natural Heritage Features**

Natural heritage features such as woodland and water bodies which may be impacted by the removal of facility components would be reviewed with the Ministry of Natural Resources (MNR) prior to removal. Mitigation and monitoring measures may also be required including plans for replanting and restoration of natural features and would also be reviewed and implemented in consultation with the MNR.

3.4.2 Agricultural Lands

Areas that may have compacted due to decommissioning activities would be restored through the use of deep ploughing equipment.

Any agricultural drainage tile damaged during decommissioning would be repaired by a drainage tile contractor. Land owner approval will be obtained as per Suncor's lease agreement. All repairs will be recorded and photographed.

Topsoil stockpiled during decommissioning will be replaced above restored subsoil.

SUNCOR ENERGY CEDAR POINT WIND POWER PROJECT**DECOMMISSIONING PLAN REPORT**

Decommissioning of Facility after Ceasing Operation

April 2013

3.4.3 Municipal Road Allowances

Where Project infrastructure has been removed, roadside ditches would be seeded with quick growing native species to prevent topsoil erosion; the seed mixture would be determined at that time in consultation with the Municipality and/or Conservation Authority. Erosion and sediment control measures at the ditch would be left in place until seed is fully established, as determined by an environmental advisor.

3.4.4 Potential Contamination

During the construction and operation of the Project, environmental management practices would be in effect, such as secure containment of potential hazardous materials, to minimize the potential for spills and thus the need for removal of contaminated lands. Should soil contamination be noted, the impacted soils will be delineated, excavated, and removed, to the standards of the day. The contaminated material will be disposed at an MOE-approved and appropriate facility, and will be replaced with appropriately compatible material.

3.5 MANAGING EXCESS MATERIALS & WASTE

All wastes would be managed in accordance with *Ontario Regulation 347, General – Waste Management (O.Reg.347)* and with reference to *Ontario Provincial Standard Specification 180 - General Specification For The Management of Excess Materials (OPSS 180)*, or relevant regulations and specifications in effect at that time.

Major pieces of equipment may be sold, recycled or reused. The steel towers may be sold for scrap. Electrical equipment could either be salvaged for reuse or recycled. According to a 2011 Garrad Hassan study, components such as the generators and cabling are likely to have a high resale value due to copper and aluminum content (see **Appendix A**). Concrete from footings will be separated from the reinforcement steel, and could be crushed and recycled as granular fill material. The steel will then be sold as scrap metal. Spent oils could be recovered for recycling through existing oil reprocessing companies.

As much of the facility would consist of reusable or recyclable materials, there would be minimal residual waste for disposal as a result of decommissioning the facility. Small amounts of registerable waste materials would be managed in accordance with O. Reg. 347 or subsequent applicable legislation. Residual non-hazardous wastes would be disposed at a licensed landfill in operation at the time of decommissioning.

3.6 MONITORING

Follow-up monitoring may be conducted following site restoration based on the requirements identified by the MNR at the time of decommissioning. For municipal road allowances, a review may occur of the establishment and health of re-vegetation. Additional monitoring activities may also be conducted, depending upon the site conditions at the time of decommissioning. If

SUNCOR ENERGY CEDAR POINT WIND POWER PROJECT

DECOMMISSIONING PLAN REPORT

Decommissioning of Facility after Ceasing Operation

April 2013

negative impacts are noted during monitoring activities, appropriate remediation measures would be implemented as necessary, and additional follow-up monitoring would be conducted, as determined by an environmental advisor.

3.7 OTHER APPROVALS

Prior to decommissioning activities commencing (six months prior), Suncor will update the **Decommissioning Plan** and submit it to the MOE for approval. Suncor will commit to work with regulatory bodies to determine the appropriate decommissioning requirements in affect at the time of decommissioning. For example, Nav Canada and Transport Canada will be notified regarding the removal of the wind turbines for the purposes of updating aeronautical databases. In addition, conservation authority permits may also be required for decommissioning activities within regulated areas. Given it is anticipated that the future land use will remain agricultural, a Record of Site Condition would not be required.

4.0 Emergency Response and Communications Plans

The Project's Emergency Response Plan and Communications and Complaint Response Protocol (as discussed in the **Design and Operations Report**) would be in effect for all phases of the Project including decommissioning. In addition, the programs, plans, and procedures (such as personnel training and a public safety plan) described within the **Design and Operations Report** will be carried forward during the decommissioning of the Project.

4.1 DECOMMISSIONING NOTIFICATION

Prior to decommissioning (six months prior), Suncor will consult with interested parties regarding the details of decommissioning and would amend this **Decommissioning Plan** to meet regulatory requirements in effect at that time. Notification of decommissioning will follow the Emergency Response Plan and Communications and Compliant Response Protocol as well as be provided to Project stakeholders (including public, municipal and aboriginal communities) prior to undertaking decommissioning activities. Notification may be in the form of letters, newspaper notices, or direct communications.

5.0 Conclusion and Signatures

This **Decommissioning Plan Report** for the Suncor Energy Cedar Point Wind Power Project has been prepared by Stantec for Suncor in accordance with Item 3, Table 1 of Ontario Regulation 359/09 and the MOE's *Technical Guide to Renewable Energy Approvals*.

This report has been prepared by Stantec for the sole benefit of Suncor, and may not be used by any third party without the express written consent of Suncor. The data presented in this report are in accordance with Stantec's understanding of the Project as it was presented at the time of reporting.

STANTEC CONSULTING LTD.



Mark Kozak
Project Manager



Rob Rowland
Senior Project Manager

Stantec

**SUNCOR ENERGY CEDAR POINT WIND POWER PROJECT
DECOMMISSIONING PLAN REPORT**

Appendix A

Garrad Hassan Study

