

# ADELAIDE WIND ENERGY CENTRE RENEWABLE ENERGY APPROVAL APPLICATION

## CONSTRUCTION PLAN REPORT

April 2012



**RENEWABLE ENERGY APPROVAL  
APPLICATION – CONSTRUCTION PLAN  
REPORT**

**ADELAIDE WIND ENERGY CENTRE,  
ONTARIO**

Client	NextEra Energy Canada, ULC
Contact	Ben Greenhouse
Document No	1009-CAMO-R-07
Issue	D
Status	Final
Classification	Client's Discretion
Date	23 April 2012

Author  
N. O'Blenes

Checked by  
P. Henn

Approved by  
P. Henn

GL Garrad Hassan Canada, Inc.

## **IMPORTANT NOTICE AND DISCLAIMER**

1. Acceptance of this document by the Client is on the basis that GL Garrad Hassan Canada, Inc. (hereafter “GL GH”), a GL Group member operating under the GL Garrad Hassan brand, is not in any way to be held responsible for the application or use made of the findings and the results of the analysis herein and that such responsibility remains with the Client.

This Report shall be for the sole use of the Client for whom the Report is prepared. The document is subject to the terms of the Agreement between the Client and GL GH and should not be relied upon by third parties for any use whatsoever without the express written consent of GL GH. The Report may only be reproduced and circulated in accordance with the Document Classification and associated conditions stipulated in the Agreement, and may not be disclosed in any offering memorandum without the express written consent of GL GH.

GL GH does not provide legal, regulatory, tax and/or accounting advice. The Client must make its own arrangements for consulting in these areas.

This document has been produced from information as of the date hereof and, where applicable, from information relating to dates and periods referred to in this document. The Report is subject to change without notice and for any reason including, but not limited to, changes in information, conclusion and directions from the Client.

2. This Report has been produced from information relating to dates and periods referred to herein. Any information contained in this Report is subject to change.

## KEY TO DOCUMENT CLASSIFICATION

Strictly Confidential	For disclosure only to named individuals within the Client's organization
Private and Confidential	For disclosure only to individuals directly concerned with the subject matter of the Report within the Client's organization
Commercial in Confidence	Not to be disclosed outside the Client's organization
GL GH only	Not to be disclosed to non-GL GH staff
Client's Discretion	Distribution for information only at the discretion of the Client (subject to the above Important Notice and Disclaimer)
Published	Available for information only to the general public (subject to the above Important Notice and Disclaimer)

### REVISION HISTORY

<b>Issue</b>	<b>Issue Date</b>	<b>Summary</b>
A	1 January 2012	Original issue (electronic version only)
B	27 January 2012	Client revisions; new GL Garrad Hassan Canada, Inc. template
C	22 February 2012	Final Client Revisions
D	23 April 2012	Update Environmental Effects Monitoring Plan

## TABLE OF CONTENTS

<b>1</b>	<b>PREAMBLE</b>	<b>1</b>
1.1	General Project Description	1
1.2	Contact Information	2
1.2.1	Project Proponent	2
1.2.2	Project Consultant	2
1.3	Overview of Project Components	3
<b>2</b>	<b>DESCRIPTION OF CONSTRUCTION AND INSTALLATION ACTIVITIES</b>	<b>5</b>
2.1	Surveying and Geotechnical Study Activities	5
2.2	Construction of Access Roads	6
2.3	Construction Temporary Storage Area	7
2.4	Crane Pads and Laydown Areas	7
2.5	Delivery of Project Components	8
2.6	Turbine Foundations	8
2.7	Wind Turbine Assembly and Installation	9
2.8	Electrical Collector System	10
2.9	115 kV Transmission Line	11
2.10	Substations and Switchyard	12
2.11	Operations Building	13
2.12	Permanent Meteorological Towers	13
2.13	Clean-up and Reclamation Strategy	14
2.14	Turbine Commissioning	14
2.15	Timing and Operational Plans of Proposed Construction and Installation Activities	15
2.16	Temporary Uses of Land	16
2.17	Temporary Water Takings	16
<b>3</b>	<b>ENVIRONMENTAL EFFECTS MONITORING PLAN</b>	<b>17</b>
3.1	Methodological Approach	17
3.1.1	Construction	18
<b>4</b>	<b>REFERENCES</b>	<b>32</b>
<b>APPENDIX A</b>	<b>SITE PLAN</b>	
<b>APPENDIX B</b>	<b>TECHNICAL SPECIFICATIONS AND CONCEPTUAL PLANS OF PROJECT COMPONENTS</b>	

## LIST OF TABLES

Table 1-1: Geographic coordinates of the Project Study Area	2
Table 2-1: Duration of construction activities	15
Table 3-1: Levels of residual effects and significance of effect	17
Table 3-2: Potential negative effects and mitigation measures – Construction	18

## 1 PREAMBLE

Kerwood Wind, Inc. is proposing to develop the Adelaide Wind Energy Centre (the “Project”) which is subject to Ontario Regulation 359/09 (Renewable Energy Approvals (REA) [1] under Part V.0.1 of the Ontario Environmental Protection Act (EPA)) and Regulation 521/10 [2]. Kerwood Wind, Inc. was awarded a Feed-in-Tariff (FIT) Contract for this Project in July 2011 and is seeking a Renewable Energy Approval from the Ontario Ministry of the Environment (MOE). Kerwood Wind, Inc. is a wholly-owned subsidiary of NextEra Energy Canada ULC (NextEra). The parent company of NextEra Energy Canada ULC is NextEra Energy Resources, LLC, with a current portfolio of over 8,800 operating wind turbines across North America.

An ESR/EIS for the Project was previously submitted to the MOE in June 2009 by Air Energy TCI Inc. (AET), the North American subsidiary of TCI Renewables Ltd. The name of the Project at the time of the June 2009 submission was the Adelaide Wind Farm. The TCI project was subsequently purchased and transferred to Kerwood Wind, Inc., however TCI has remained engaged in the project development.

This Project is considered to be a Class 4 Wind Facility. The Project is located in the Township of Adelaide-Metcalf and North Middlesex and is proposed to consist of 37, 1.62 MW turbines with a total nameplate capacity of up to 59.9 MW, though 38 turbine positions will be permitted.

This Construction Plan Report has been prepared in accordance with section 54.1 of O. Reg. 359/09 and the MOE’s “Technical Guide to Renewable Energy Approvals”(2011) [3].

### 1.1 General Project Description

The proposed Project Study Area comprises two main sectors, the Wind Energy Centre Study Area, which contains the wind farm itself, and its associated infrastructure, and the Transmission Line Study Area. Within the transmission line study area, Kerwood wind Inc. is proposing a 115 kV transmission line to run from the Project’s substation on to a switchyard and then on to a second substation (Parkhill substation) where it will be transferred to a Hydro One-owned switchyard and on to Hydro One’s 500 kV transmission line at the east end of the Transmission Line Study Area. It is important to note that the 115 kV line running from the switchyard to the Parkhill substation then to the Hydro One-owned switchyard on to Hydro One’s existing 500 kV line is common to three of NextEra’s Projects, i.e. Adelaide, Bornish and Jericho Wind Energy Centres.

The Wind Energy Centre Study Area is located in south-western Ontario, in the Township of Adelaide-Metcalf, Middlesex County, Ontario. More specifically, the wind farm components are located south of Townsend Line, west of Centre Road, north of Napperton Drive and east of Sexton Road. The total Wind Energy Centre Study Area is approximately 6,515 ha. Project components will be installed on privately-owned agricultural lots within this area, though the Project’s collection system will be partially located on public rights-of-way. General geographic coordinates of the Wind Energy Centre Study Area are presented in Table 1-1.

**Table 1-1: Geographic coordinates of the Wind Energy Centre Study Area**

Site	Easting	Northing
Northwest corner	436378	4767049
Northeast corner	447998	4767049
Southwest corner	447998	4756197
Southeast corner	436378	4756197

The Project also comprises a proposed transmission route which is located to the north of the Wind Energy Centre Study Area and crosses into the Municipality of North Middlesex. The proposed transmission route is to travel north from the Project substation using the existing right-of-way along Kerwood Road to a switchyard located just south of Elginfield Road. From there the transmission route is proposed to run east along Elginfield and Nairn Roads within municipal rights-of-way to a second, Parkhill, substation then to a Hydro one-owned switchyard on to an existing Hydro One 500 kV transmission line. General natural heritage information in the vicinity of the transmission line route is provided in the Natural Heritage Assessment reports, which are submitted as part of the complete REA application package.

The location of the Wind Energy Centre Study Area was defined early in the planning process for the proposed wind energy facility, based on the wind resource, approximate area required for the proposed Project, and availability of existing infrastructure for connection to the electrical grid. The Project Study Area was used to facilitate information collection and Records Review.

## 1.2 Contact Information

### 1.2.1 Project Proponent

The Project proponent is Kerwood Wind, Inc., a developer of wind energy. The primary contact for Kerwood Wind, Inc. for this Project is:

Ben Greenhouse  
NextEra Energy Canada, ULC  
North Service Road, Suite 205  
Burlington, ON L7L 6W6  
Phone 1-877-257-7330  
Fax 905-335-5731  
www.NextEraEnergyCanada.com  
Adelaide.Wind@NextEraEnergy.com

### 1.2.2 Project Consultant

GL Garrad Hassan Canada, Inc. (hereafter referred to as “GL GH”), a member of the GL Group and part of the GL Garrad Hassan brand, has been retained to lead the REA Process for the Adelaide Wind Energy Centre.

The Environmental and Permitting Services team of GL GH has completed mandates throughout Canada, the United States and in many other parts of the world. These mandates include permitting management, permit applications, environmental impact assessment, and various environmental studies for more than 15,000 MW of wind and solar-PV projects.

GL GH’s environmental team is composed of over 20 environmental professionals, including environmental impact specialists, planners, GIS, technicians and engineers.

GL GH has no equity stake in any device or project. This rule of operation is central to its philosophy, distinguishing it from many other players and underscoring its independence.

GL GH’s contact information is as follows:

Nancy O’Blenes  
GL Garrad Hassan Canada, Inc.  
19 Carmody Lane  
Uxbridge, ON L9P 1A5  
Tel.: (416) 801-6822  
nancy.oblenes@gl-garradhassan.com

Further information about GL GH can be found at: [www.gl-garradhassan.com](http://www.gl-garradhassan.com).

### 1.3 Overview of Project Components

The Project will include the following components, all of which have been clearly depicted in the site plans in Appendix A.

- Wind turbines – Thirty-eight GE 1.6-100 (1.62 MW) turbines mounted on a steel reinforced concrete foundation and equipped with a transformer, located outside the base of the tower are proposed to be installed for the Project.
- Meteorological towers (temporary and permanent) – Two 80-100 m meteorological towers, lattice type or monopole mounted on small concrete pad and supported by a number of guy wires.
- Access roads and crane pads. Access roads to each wind turbine will lead to crane pad constructed of the same material as the access roads.
- Electrical collector system, substation, switchyard and transmission line – Energy generated by the Project will be collected via 34.5 kV underground cabling and directed to a substation that will step-up the voltage from 34.5 kV to 115 kV. A project-owned 115 kV transmission line will then travel north to a proponent-owned switchyard and from there will connect to a Hydro One 500 kV transmission line via a proponent-owned substation that will step-up the voltage to 500 kV.
- Operations and Maintenance Building – A maintenance building of approximately 30 m by 15 m will be located within the fenced area of the substation. Potable water will be supplied by a well or

through the municipal water system and if required, a septic bed will be constructed for the disposal of sewage.

- Water Crossings – Water crossings will be required for access roads and electrical cables. Water crossings are described in detail in the Water Body Assessment.
- Laydown and storage areas (including temporary staging area) – A temporary area of approximately 4 ha will be constructed on privately owned land for the purpose of staging and storing equipment during the construction phase. In addition, a 122 m square area around each wind turbine will be established for the laydown and assembly of the wind turbine components.

## 2 DESCRIPTION OF CONSTRUCTION AND INSTALLATION ACTIVITIES

The Project Location, situated within the broader Project Study Area, is defined as per O. Reg. 359/09 as “...a part of land and all or part of any building or structure in, on or over which a person is engaging in or proposes to engage in the project and any air space in which a person is engaging in or proposes to engage in the project”. As described therein, the Project Location boundary is the outer limit of where site preparation and construction activities will occur (i.e., Disturbance Areas described below) and where permanent infrastructure will be located, including the air space occupied by turbine blades.

*Disturbance Areas* have been identified surrounding various Project components, which are depicted on the Project Location figure by the item “Project Location” in the legend. These denote areas where temporary disturbance during the construction phase may occur as a result of: temporary project component laydown and storage areas, crane pad construction and turbine turnaround areas. With the exception of the project components described above, no permanent infrastructure is proposed within these areas. Following construction activities, the land will be returned to pre-construction conditions.

Construction of the Project will meet or exceed all local regulations and standards (i.e. Ontario Electric Safety Code, Ontario Building Code, etc.). The proposed turbines and associated infrastructure are presented in Appendix B.

### 2.1 Surveying and Geotechnical Study Activities

Surveys will be required for the micro-siting of the turbines, crane pads, access roads, electrical lines and the substation. Crews will drive light trucks to reach sites primarily using existing roads. They will then survey the site on foot and mark the locations using stakes. For the wind farm site, the surveys will typically take one to two days per turbine location.

Existing buried infrastructure located on public property will be identified using the Ontario One Call service and buried infrastructure located on private property will be identified by private contractors prior to construction or geotechnical sampling and updated throughout construction, as required.

Geotechnical sampling will be required for turbine foundation locations. Typically a truck-mounted drill rig visits the sampling locations, drills the borehole and collects geotechnical information. This operation typically uses two operators and requires one to two hours per turbine location.

Any archaeological sites, as identified during the Archaeological Assessment, will be clearly marked in the field. All personnel working on or entering the construction area will be instructed to avoid these areas.

This activity can be summarized as follows:

- Equipment required: At a minimum, trucks, a truck-mounted drill rig, and possibly a track-mounted drill rig.
- Materials brought on site: None. The only chemicals required for this phase are oils, gasoline, and grease used to operate construction equipment. Fuel-handling will be conducted in compliance with the mitigation measures outlined below in Section 3.

- **Timing:** These activities will take place prior to construction and are not season-dependent. Preference is to complete this activity in the winter to minimize crop disruption. This operation typically uses two operators and requires one to two hours per site.
- **Material generated:** Some drill cuttings (composed of soil) will be generated and will be disposed of on site by scattering in the vicinity of the borehole.

## 2.2 Construction of Access Roads

Access roads will be constructed to transport equipment to the construction sites. Typically the access roads will be 11 m wide during the construction phase to accommodate the large cranes (with an additional 2 m clearance on each side for travel), and afterwards reduced to 6 m wide during the operating phase. Access roads for each turbine will vary in length according to its location.

The construction of the access roads will typically require clearing and grubbing of any vegetation, excavation of the topsoil layer and adding a layer of compacted material to a typical depth of 300 to 600 mm, depending upon site specific geotechnical conditions. Clean granular material (typically “A” or “B” gravel) will be brought to the site as needed and will not be stockpiled on site. The topsoil will be kept and re-used on site. New culverts may be required to maintain drainage in ditches at junctions with roadways and will be constructed to support the construction equipment and delivery trucks. The location of proposed water crossings will be summarized in the water assessment. The exact culvert details, installation details and erosion control measures will be determined in conjunction with the St. Clair Region and Ausable Bayfield Conservation Authorities as part of its permitting process; however the culverts are proposed to be open bottom and are proposed to be left in place following the operation phase, in consultation with the landowner.

Temporary crane paths will also be constructed; these will be 11 m wide and constructed in a manner similar to the other roads described above.

The access road to each turbine will typically require one to three days for construction. Depending on the length of the access roads, construction may require approximately 25 truckloads of gravel.

Municipal and provincial roads will also be used for transporting equipment, and minor modifications may be required to some of the existing roads (e.g. widening the turning radius) to accommodate oversized loads. Any road damages will be repaired.

This activity can be summarized as follows:

- **Equipment required:** At a minimum, trucks, graders, and bulldozers. The trucks and graders will be driven to the site and the bulldozers will be transported via trailers.
- **Materials brought on site:** Granular material for road construction and steel culverts. The only chemicals required for this phase are oils, gasoline, and grease used to operate construction equipment. Fuel-handling will be conducted in compliance with the mitigation measures outlined below in Section 3.
- **Timing:** This activity will preferentially be completed in late spring or summer to take advantage of typically drier weather. If necessary, this activity can be completed in the spring or fall, depending

on the amount of rainfall. The access road to each turbine will typically require one to three days of construction.

- **Material generated:** Once the construction activities have been completed, the granular base will be removed and distributed to the landowners, if desired, or removed from the site and disposed of in an approved and appropriate manner. The disturbed area will have its topsoil replaced from stockpiled material and will be reseeded in consultation with the landowner.

### 2.3 Construction Temporary Storage Area

A 4 ha (10 acre) site will be constructed for the temporary storage of construction material. Following clearing and grubbing of any vegetation, which is expected to be minimal given the site's agricultural setting, the topsoil at the construction laydown area will be removed and approximately 600 mm of clean compacted crushed gravel will be imported as needed. The excavated topsoil will be kept on site and re-used once the construction phase is over (e.g. Redistributed throughout the Temporary Laydown Area), and as part of the site reclamation strategy. Construction activities are expected to last approximately one week and will require 100 loads of gravel, and a crew of six persons.

This activity can be summarized as follows:

- **Equipment required:** At a minimum, trucks, graders, and bulldozers. The trucks and graders will be driven to the site and the bulldozers will be transported via trailers.
- **Materials brought on site:** Granular material as required to maintain a stable base. The only chemicals required for this phase are oils, gasoline, and grease used to operate construction equipment. Fuel-handling will be conducted in compliance with the mitigation measures outlined below in Section 3.
- **Timing:** This will preferentially be completed in late spring or summer to take advantage of typically drier weather. If necessary, this activity can be completed in the spring or fall, depending on the amount of rainfall.
- **Material generated:** Some topsoil will be need to be stripped; however, it will be kept on site and re-used at the end of the construction phase as part of the reclamation strategy.

### 2.4 Crane Pads and Laydown Areas

At each turbine site a crane pad as well as laydown area will be prepared.

In order to provide sufficient area for the laydown of the wind turbine components and their assembly, a 122 m by 122 m square around the wind turbine site must be cleared, grubbed, leveled, and made accessible during the construction phase. The topsoil is typically removed and some material may need to be added depending upon site-specific geotechnical conditions. Where the site laydown areas are close to watercourses, erosion control measures will be implemented, as described below in Section 3.

Crane pads will be constructed at the same time as the access roads and will be located adjacent to the turbine locations. The crane pads will typically measure 15 m by 35 m. The topsoil at the crane pad will be removed and approximately 600 mm of clean compacted crushed gravel will be imported as needed. The excavated topsoil will be re-used on site, as feasible, as part of the site reclamation strategy.

Once turbine erection is complete, the temporary laydown areas will be restored to their prior use, namely by re-using the salvaged topsoil and agricultural debris; crane pads will be reduced to the width of an access road to maintain access to turbines during operations; the other areas previously covered by the crane pads will be restored to prior use, namely by re-distributing the salvaged topsoil and other agricultural debris.

Construction equipment typically includes trucks, graders, and bulldozers. The construction crew is anticipated to comprise four to six persons and construction activities are expected to last approximately one to two days per turbine.

This activity can be summarized as follows:

- **Equipment Required:** At a minimum, trucks, graders, and bulldozers. The trucks and graders will be driven to the site and the bulldozers will be transported via trailers.
- **Materials brought on site:** granular material as required to maintain a stable base. The only chemicals required for this phase are oils, gasoline, and grease used to operate construction equipment. Fuel-handling will be conducted in compliance with the mitigation measures outlined below in Section 3.
- **Timing:** This will preferentially be completed in late spring or summer to take advantage of typically drier weather. If necessary, this activity can be completed in the spring or fall, depending on the amount of rainfall.
- **Material generated:** Some topsoil will be need to be stripped; however, it will be kept on site and re-used at the end of the construction phase as part of the reclamation strategy.

## 2.5 Delivery of Project Components

Project components will be delivered by truck and trailer throughout the construction phase and stored at the temporary laydown areas surrounding each turbine. A traffic management plan will be developed using MTO Book 7 standards and will be provided to Middlesex County. Alternative traffic routes will be prepared to address traffic congestion, as needed.

## 2.6 Turbine Foundations

A backhoe will be used to excavate an area approximately 3 m deep and measuring roughly 20 m x 20 m with the material being stockpiled for future backfilling. Stockpiled material will have topsoil and subsoil separated out and surplus excavated material, excluding topsoil, will be removed from the site for disposal in an approved manner. The foundation, with an approximate footprint of 400 m<sup>2</sup>, will be constructed of a wooden frame, poured concrete and reinforced with steel rebar to provide strength. The construction timeframe for turbine foundations is three to four days, excluding curing time. After construction the foundation will be backfilled and the surface will be landscaped for drainage. The only surface evidence of the foundation will be a small protrusion of concrete to which the tower is attached; as such land can be cultivated to within a few metres of the turbine.

Typical construction equipment, on a per-turbine basis, will include:

- Excavator for removing material;

- Flatbed trucks (four to six) for delivery of rebar, turbine mounting assembly and forms;
- Track-mounted crane or rough terrain forklift for unloading and placement of rebar and forms;
- Concrete trucks for delivery of concrete (30-40 loads);
- Construction trucks (three to four vehicles with multiple visits); and,
- Dozer, loader and trucks to backfill and compact foundation and remove surplus excavated materials.

This activity can be summarized as follows:

- Materials brought on site: Concrete, rebar and wood. The only chemicals required for this phase are oils, gasoline, and grease used to operate construction equipment. Fuel-handling will be conducted in compliance with the mitigation measures outlined below in Section 3.
- Timing: This will preferentially be completed in late spring or summer to take advantage of typically drier weather. If necessary, this activity can be completed in the spring or fall, depending on the amount of rainfall.
- Material generated: Some wood waste will be generated from the wood used to construct the foundations. This will be removed from the site and recycled. Spent welding rods may also be generated which will be disposed of as hazardous waste by a licensed contractor. Excavated subsoil will be removed from the site and disposed of in an appropriate manner.

## 2.7 Wind Turbine Assembly and Installation

Turbine components will arrive on site using flatbed and other trucks and will be temporarily stored on-site in the immediate vicinity of the base prior to assembly. Typically, two cranes will be used to install the turbines. The larger crane is usually a crawler type with a capacity of 400 tonnes or larger, and is used for the higher lifts.

Clearing and grubbing will be required for the erection area. The erection cranes and crew will follow the foundation crew and erect the wind turbines once the foundations are completed and the concrete has set. This will typically be achieved in five lifts (three for the towers, one for the nacelle and one for the rotor) over a period of two to three days. The lower tower sections may be installed several days before the upper tower sections and the turbine to optimize the installation sequence. The lower tower section will also include electrical and communications equipment. Total turbine assembly and installation will typically require four to five days for each turbine. Fifteen to twenty persons may be required at the site during the turbine installation; they will be transported using light duty vehicles.

The larger track-mounted crane can move from turbine site to turbine site; however, it will need to be disassembled to transport it along roadways and to mobilize/demobilize it to and from the Project site.

Following commissioning, the surrounding area will be returned to its original use.

This activity can be summarized as follows:

- Equipment Required: At a minimum, trucks, two cranes, graders, and bulldozers. The trucks and graders will be driven to the site and the bulldozers will be transported via trailers.

- Materials brought on site: Towers, nacelles, blades and hub. The only chemicals required for this phase are oils, gasoline, and grease used to operate construction equipment. Fuel-handling will be conducted in compliance with the mitigation measures outlined below in Section 3.
- Timing: This will preferentially be completed in late spring or summer to take advantage of typically drier weather. If necessary, this activity can be completed in the spring or fall, depending on weather conditions. Total assembly time will be four to five days per turbine.
- Material generated: Some packing material waste will be generated. The recyclable material will be separated from the non-recyclable material on-site. Both streams of waste will be removed by a licensed sub-contractor. Spent welding rods may also be generated, which will be disposed of as hazardous waste by a licensed contractor. Packing frames for the turbine components will be returned to the turbine vendor.

## 2.8 Electrical Collector System

The electrical collector system will consist of pad-mounted transformers, underground cabling for use on private property, and a buried collection system running along road rights-of-way. These components are described below.

- Pad Mount Transformers: A concrete transformer pad, approximately 2.2 m by 2.5 m in size, will be installed at each turbine at the same time as the turbine base installation. The construction will consist of excavation, soil storage, installation of the buried electrical grounding grid, installation of the concrete pad, installation of the transformer, and electrical connections. Transformer installation and cabling between the turbine and transformer is expected to take three days per turbine. Equipment will include flatbed trucks to transport the equipment to site, and a track-mounted crane will likely be used for the installation. These activities will likely require four to six trucks, a workforce of two persons per vehicle per day, and will last between four to six days.
- Collection Lines: Cables and fibre-optic lines (for communications) will be buried from each turbine to the step-up transformer station and will be located under or alongside the access roads where feasible. The excavated soil will be stored temporarily and then reused as backfill. Power conductors will be approximately 0.9 m below grade and the location will be marked. Farming practices will not be affected by the underground cabling due to the depth of the cables and location of the cable beneath the access roads. Equipment will include trenchers or diggers (depending on soil type) and construction will require a crew of six persons. The construction timeframe is dependent upon the required length of the lines.
- Horizontal Directional Drilling: Electrical cables may need to be installed using horizontal directional drilling to minimize effects to woodlots or watercourses. Erosion control devices will be installed at the drill location and drill cuttings will be collected and removed from the site for disposal in an approved and appropriate manner. An entrance and exit pit is excavated on either side of the feature to be bored under. The directional drilling equipment is set up at the entrance pit and a drill bit attached to rod segments is advanced until it reaches the exit pit. A slurry of bentonite and/or polymer mixed with water is injected into the hole while drilling to help stabilize the bore hole and reduce friction. Once the drill bit has reached the exit pit the drill bit is removed and a “reamer” is attached and pulled back through the hole to enlarge the bore by 120-150%. The electrical cable will then be installed through the hole. Equipment will include a directional drilling rig and two to three support trucks to carry drilling rods, drilling supplies, and cable.

This activity can be summarized as follows:

- Materials brought on site: Electrical cabling. The only chemicals required for this phase are oils, gasoline, and grease used to operate construction equipment, and the polymer used for directional drilling. Fuel-handling will be conducted in compliance with the mitigation measures outlined below in Section 3.
- Timing: This will preferentially be completed in late spring or summer to take advantage of typically drier weather. If necessary, this activity can be completed in the spring or fall, depending on weather conditions.
- Material generated: Some packing material waste will be generated. The recyclable material will be separated from the non-recyclable material on site. Both streams of waste will be removed by a licensed sub-contractor.

## 2.9 115 kV Transmission Line

The 115 kV electrical transmission line that will be built from the project substation to the switchyard is proposed to be located within the existing road right-of-ways along Kerwood Road. From there, the transmission line will travel east along Elginfield and Nairn Roads within the municipal rights-of-way to an existing Hydro One 500 kV transmission line. It is anticipated that the transmission line will be mounted on existing hydro poles or on new hydro poles. The local utility company may require NextEra to erect additional poles, or replace undersized poles, in order to accommodate the transmission line. The poles are proposed to be constructed of wood, concrete or steel and will be between 18 and 30 m tall.

Holes are typically augured in the ground using a truck mounted auger device. The poles are then inserted using special cranes to a typical depth of 1 to 2 m below grade. The poles are then “dressed” (made ready to accept conductors) using a boom truck. Typically, one crew will install the poles and one crew will dress them. Approximately six construction vehicles (including trucks and a pole loader) and a crew of 12-15 people are anticipated for construction of the transmission lines. Twelve to sixteen poles can be installed and dressed in one day. Once the poles are in place and dressed, cables are strung in place using boom trucks and special cable reel trucks. Finally, any pre-existing poles that are no longer in use are removed. Some packing-material waste may be generated. All recyclable materials will be separated from non-recyclable materials and both streams will be removed from the site and disposed of at an approved and license facility.

The interconnection plan for any wind energy centre is subject to study, design and engineering by the Integrated Electricity System Operator which manages the province’s electricity grid, Hydro One which owns the transmission lines, the local distribution company and the Ontario Energy Board, which regulates the industry through the Transmission System Code and the Distribution System Code.

Equipment will include, at a minimum, a truck mounted crane, flatbed trailers and a truck mounted auger. The only chemicals required for this phase are oils, gasoline, and grease used to operate construction equipment. Fuel-handling will be conducted in compliance with the mitigation measures outlined below in Section 3.

## 2.10 Substations and Switchyard

Approximately 2-3 ha in size, the electrical substation for the Project will be located on privately-held lands through a lease arrangement. The substation equipment will include an isolation switch, a circuit breaker, a step-up power transformer, transmission switch gear, instrument transformers, and grounding and metering equipment. Substation grounding will meet the Ontario Electrical Safety Code.

As explained above, a 115 kV transmission line will be built to connect the Project to a Hydro One 500 kV line, which will run from the Project's substation to a switchyard located to the north, and then run east to the point of interconnection. The substation at the point of interconnection will be approximately 2-3 ha in size and will be located on a privately-owned land adjacent to the 500 kV line.

The switchyard will be located beside the Bornish Wind Energy Centre substation and will be approximately 1.0 ha in size. The switchyard will also be located on privately held lands through a lease arrangement. The switchyard will include switches, breakers, electrical bus work, instrument transformers, grounding, metering equipment, control house and steel structures supporting incoming and outgoing transmission line circuits. Switchyard grounding will meet the Ontario Electrical Safety Code.

The substation and switchyard areas will be gravelled with clean material imported to the site on an as-needed basis and sloped to facilitate drainage. A secondary containment system will be installed around the transformer in the event of an oil leak to prevent any soil contamination.

Construction is expected to last approximately four months. During construction of the substation, topsoil and subsoils will be stripped and stockpiled separately. Stripped topsoil and subsoil will be replaced in the temporary storage facility area and topsoil stripped from the substation area will be distributed on other Project properties. Construction crew will consist of approximately 25-40 persons.

Both streams of waste will be removed by a licensed sub-contractor.

This activity can be summarized as follows:

- **Equipment Required:** Small trenchers, a small crane, forklifts, and concrete trucks and a bulldozer. The trucks and graders will be driven to the site and the bulldozers will be transported via trailers.
- **Materials brought on site:** gravel, an isolation switch, a circuit breaker, a step-up power transformer (34.5 to 44 kV) switch gear, instrument transformers, grounding and metering equipment, insulators, transformer oil and electrical cabling. The trucks and graders will be driven to the site and the bulldozers will be transported via trailers. The only chemicals required for this phase are oils, gasoline, and grease used to operate construction equipment and transformer oil. Fuel-handling will be conducted in compliance with the mitigation measures outlined below in Section 3.
- **Timing:** This will preferentially be completed in late spring or summer to take advantage of typically drier weather. If necessary, this activity can be completed in the spring or fall, depending on weather conditions.
- **Material generated:** Some packing material waste will be generated. The recyclable material will be separated from the non-recyclable material on site. Both streams of waste will be removed by a licensed sub-contractor.

## 2.11 Operations Building

An operations building, approximately 30 m by 15 m in size, will be assembled on privately-held lands or an existing suitable structure will be purchased. It will be used to monitor the day-to-day operations of the Project and to support maintenance efforts. A small parking lot will be constructed to accommodate staff vehicles. Prior to the construction phase, a Stormwater Pollution Prevention Study will be conducted to address any potential effects associated with stormwater runoff.

Potable water will be supplied by a well or through the municipal water system and if required, a septic bed will be constructed for the disposal of sewage. The septic bed will be constructed to the minimum size required for the size of the operation and maintenance building. Both will be constructed in accordance with applicable municipal and provincial standards. Construction of the operations building may take up to three months to complete. It is anticipated that construction activities will require approximately 10-15 persons.

This activity can be summarized as follows:

- **Equipment Required:** At a minimum, forklifts, concrete trucks and smaller crew trucks.
- **Materials brought on site:** a pre-fabricated building structure. The only chemicals required for this phase are oils, gasoline, and grease used to operate construction equipment. Fuel-handling will be conducted in compliance with the mitigation measures outlined below in Section 3.
- **Timing:** This will preferentially be completed in late spring or summer to take advantage of typically drier weather. If necessary, this activity can be completed in the spring or fall, depending on weather conditions.
- **Material generated:** Some packing material waste will be generated. The recyclable material will be separated from the non-recyclable material on site. Both streams of waste will be removed by a licensed sub-contractor.

## 2.12 Permanent Meteorological Towers

Permanent meteorological towers may be installed at the Project. These masts typically measure up to 80 m in height and use either a monopole or lattice structure installed using a drill truck. The towers will be erected using winches and secured with three guy wires attached to anchors or a small monopole foundation. No significant soil or vegetation disturbance is anticipated. Construction of the meteorological tower will take approximately two days and require a crew of six persons.

This activity can be summarized as follows:

- **Equipment Required:** A drill truck and winches for tower erection will be required.
- **Materials brought on site:** monopole type or lattice meteorological tower, guy wires and anchors.
- **Timing:** This will preferentially be completed in late spring or summer to take advantage of typically drier weather and will take approximately 2 days. If necessary, this activity can be completed in the spring or fall, depending on weather conditions.

- Material generated: Some packing material waste will be generated. The recyclable material will be separated from the non-recyclable material on site. Both streams of waste will be removed by a licensed sub-contractor.

### **2.13 Clean-up and Reclamation Strategy**

Site clean-up will occur throughout the construction phase and site reclamation will occur after construction has been completed. Waste and debris generated during the construction activities and not reusable on site as part of the reclamation strategy will be collected and disposed of at an approved facility. All reasonable efforts will be made to minimize waste generated and to recycle materials including returning packaging material to suppliers for reuse/recycling. During construction, industry best practices for spill prevention will be utilized. In the unlikely event of a minor spill, the latter will be cleaned up immediately and any impacted soils will be removed from site and disposed of at an approved and appropriate facility; details on emergency response is provide in the Emergency Response Plan as part of the Design and Operations Report for this Project. At the conclusion of construction vehicles and construction equipment will be removed from the site.

Stripped soil will be replaced and re-contoured in the construction areas and disturbed areas will be re-seeded, as appropriate. Erosion control equipment will be removed once inspections have determined that the threat of erosion has diminished to the original land use level or lower. High-voltage warning signs will be installed at the transformer substation and elsewhere, as appropriate.

### **2.14 Turbine Commissioning**

Turbine commissioning will occur once the wind turbines and substation are fully installed and Hydro One is ready to accept grid interconnection. The commissioning activities will consist of testing and inspection of electrical, mechanical, and communications systems.

Temporary portable generator sets may be used to electrically commission the turbines prior to connection to the grid. The generators are required for approximately one day per turbine. The generators are supplied with a Certificate of Approval to the owners. Following the commissioning phase, the portable generators will be removed from the site and returned to the owners.

This activity can be summarized as follows:

- Equipment Required: Support trucks which will be driven to the construction site.
- Materials brought on site: Gearbox oil, lubricating grease, two temporary portable generators. The only chemicals required for this phase are oils, gasoline, and grease used to operate construction equipment and portable generators, gearbox oil, and lubricants. Fuel-handling will be conducted in compliance with the mitigation measures outlined below in Section 3.
- Timing: This will preferentially be completed in late spring or summer to take advantage of typically drier weather. If necessary, this activity can be completed in the spring or fall or winter depending on weather conditions.
- Material generated: Some packing material waste will be generated. The recyclable material will be separated from the non-recyclable material on site. Both streams of waste will be removed by a licensed sub-contractor.

## 2.15 Timing and Operational Plans of Proposed Construction and Installation Activities

Commencement of the construction phase is anticipated to occur in late summer to early fall of 2013. In any scenario, construction is expected to be completed within 6 to 7 months and will lead to the commissioning of the Project.

Construction activities will commence once all necessary permits have been obtained and weather conditions are conducive to construction. Table 2-1 outlines the duration of each activity and approximate order of construction activities for the proposed Project.

**Table 2-1: Duration of construction activities**

Activity	Timing of Activity	Duration
Surveying	Prior to construction – preferably in winter	< 1 day per turbine location
Geotechnical Sampling	Prior to construction – preferably in winter	1-2 hours per turbine location
Land Clearing and Construction of Access Roads	Late spring or summer – preferably during drier months	1-3 days per access road to each turbine
Temporary Crane Paths	Late spring or summer – preferably during drier months	1-2 days
Installation of Culverts	Late spring or summer – preferably during drier months	1-2 days per culvert
Construction Laydown Area	Late spring or summer – preferably during drier months	1 week
Turbine Site and Crane Pad Construction	Late spring or summer – preferably during drier months	2-4 days per turbine location
Delivery of Equipment	Throughout construction phase as needed, and in compliance with Traffic Management Plan	As needed throughout construction phase
Turbine Foundations	Late spring or summer – preferably during drier months	3-4 days (excluding curing)
Wind Turbine Assembly and Installation	Late spring or summer – preferably during drier months	4-5 days per turbine location
Electrical Collector System	Pad Mount Transformers	Late spring or summer – preferably during drier months
	Collection Lines	Late spring or summer – preferably during drier months
Transformer Substation	Late spring or summer – preferably during drier months	15 – 20 weeks
Transmission Line		24 -30 weeks
Operations Building	Late spring or summer – preferably during drier months	Eight weeks
Clean-up and Reclamation	Following turbine construction	Will be conducted as site is constructed.
Turbine Commissioning	Late spring or summer – preferably during drier months	One to three days

The planned start of construction of the Project is late summer to early fall 2013, with testing and commissioning planned for later winter to early spring 2014. Testing and commissioning will occur over the last few weeks of construction according to ESA and Hydro One requirements and under their supervision. This schedule assumption was also used to prepare this environmental assessment.

## **2.16 Temporary Uses of Land**

Construction of the Project will require temporary crane paths and laydown areas. These areas will be reclaimed for the duration of the operational phase.

Similarly, the decommissioning phase will require the same temporary areas. After all Project components are removed, all areas affected by the Project will be reclaimed as described in Section 2.13.

## **2.17 Temporary Water Takings**

Water takings, if required, will be conducted as outlined in the Water Body and Water Assessment Reports and can be found as part of the complete REA Application package.

### 3 ENVIRONMENTAL EFFECTS MONITORING PLAN

This section presents a summary of potential effects, mitigation measures and residual effects associated with project-environment interactions during the construction phase and operations phase of the Project. For the sake of completeness, construction phase effects are also discussed and presented here, but are also found in the Construction Plan Report.

More detailed discussions relating to natural heritage impacts, archaeological and heritage impacts, noise impacts, land use impacts and water body impacts are found in the Natural Heritage Assessment reports, Archaeological Assessment Reports, Heritage Report, Noise Impact Assessment, Property Setback Assessment and Water Body Report, part of the complete REA Application package.

#### 3.1 Methodological Approach

As requested under REA, potential effects from the construction, installation and operation and of the wind farm have to be assessed while considering applicable mitigation and compensation measures. In order to assess *residual* effects from a Project (i.e. after considering mitigation/compensation measures), GL GH uses residual effect definitions from the Canadian Environmental Assessment Agency. A residual effect “level” and “significance” is then applied, as shown in Table 3-1 below.

**Table 3-1: Levels of residual effects and significance of effect**

<b>Residual Effect</b>	<b>Level of Concern</b>	<b>Residual Effect Significance</b>
Potential impact could threaten sustainability of the resource and should be considered a management concern. Research, monitoring and/or recovery initiatives should be considered.	High	Significant
Potential impact could result in a decline in resource to lower-than-baseline but stable levels in the study area after Project closure and into the foreseeable future. Regional management actions such as research, monitoring and/or recovery initiatives may be required.	Medium	Significant
Potential impact may result in a slight decline in resource in study area during the life of the Project. Research, monitoring and/or recovery initiatives would not normally be required.	Low	Not Significant
Potential impact may result in a slight decline in resource in study area during construction phase, but the resource should return to baseline levels.	Minimal	Not Significant

Depending on the outcome of the effects assessment, follow-up and/or monitoring programs could be proposed in order to further investigate the potential effects, or verify the significance of the effect following commissioning.

### 3.1.1 Construction

**Table 3-2: Potential negative effects and mitigation measures – Construction**

Potential Effect	Performance Objective	Mitigation/Compensation Measures	Residual Effect	Monitoring / Contingency
<b>Cultural Heritage (Protected Properties, Archaeological and Heritage Resources)</b>				
Disturbance or displacement of archaeological resources by any ground disturbance activity.	Avoid disturbance/loss of archaeological sites.	<p>Conduct Archaeological Assessment and apply recommended avoidance measures and other measures from licensed archaeologist or MTCS to project design.</p> <p>Details of the Archaeological Assessment can be found in the reports on this subject as part of the complete REA application package.</p>	<p>The Archaeological Assessment was undertaken as per MTCS guidelines and this Project has received confirmation from the MTCS.</p> <p>The likelihood and magnitude of this residual effect is considered non significant.</p>	<p>Immediate notification of the Archaeologist and the Ministry of Tourism, Culture and Sport (MTCS) In the event archaeological resources are found.</p> <p>Apply monitoring measures as recommended by the MTCS.</p>
<b>Natural Heritage</b>				
Direct vegetation removal – significant woodlands, wetlands and valleylands.	Minimize direct impacts on significant vegetation communities.	<p>Detailed vegetation inventory of species and abundance to be removed within significant natural features or wildlife habitats to confirm no rare species will be removed.</p> <p>Re-planting following an area ratio of 1:1 of similar species association (native species) if area to be removed is greater than 1% of the woodland cover.</p> <p>Clearly delineate work area within 30 m of significant natural features or wildlife habitats using erosion fencing, or similar barrier, to avoid accidental damage to species to be retained.</p> <p>Maintain vegetative buffer around water bodies.</p> <p>Any vegetation removal required along roadside collector lines or transmission lines should be minimized and occur completely</p>	<p>The Natural Heritage Assessment was undertaken as per MNR guidelines and this Project has received confirmation from the MNR.</p> <p>The likelihood and magnitude of this residual effect is considered non significant.</p>	<p>Monitor the success of any re-vegetated areas three (3) times during the first year, and once in each of the next 2 years.</p> <p>Any unsuccessful plantings noted on (or before) assessment within the 2<sup>nd</sup> year will be re-planted.</p>

Potential Effect	Performance Objective	Mitigation/Compensation Measures	Residual Effect	Monitoring / Contingency
		<p>within the road right of way where possible.</p> <p>Any tree limbs or roots that are accidentally damaged by construction activities will be pruned using proper arboricultural techniques.</p> <p>No vegetation removal will occur in rare plant communities.</p> <p>Details of the Natural Heritage Assessment can be found in the reports on this subject as part of the complete REA application package.</p>		
<p>Disturbance of local wildlife- significant woodlands, wetlands and valleylands.</p>	<p>Avoid direct impacts on breeding birds and their habitats.</p> <p>Minimize impacts on species that are relatively inactive at night and not accustomed to nighttime disturbances.</p>	<p>Avoid vegetation removal within 30 m of a significant natural feature during the breeding bird period (May 1<sup>st</sup> – July 15<sup>th</sup>), or hire a biologist to conduct nest searches prior to vegetation removal,</p> <p>Details of the Natural Heritage Assessment can be found in the reports on this subject as part of the complete REA application package.</p>	<p>The Natural Heritage Assessment was undertaken as per MNR guidelines and this Project has received confirmation from the MNR.</p> <p>The likelihood and magnitude of this residual effect is considered non significant.</p>	<p>The magnitude of the residual effect is considered non significant therefore no monitoring or contingency is required provided the recommended mitigation/compensation measures and best management practices are applied.</p>
<p>Sedimentation and erosion - significant woodlands, wetlands and valleylands.</p>	<p>Maintain or restore vegetated buffers, including riparian zones.</p>	<p>Implement a sediment and erosion control plan within 30 m of a significant natural feature or wildlife habitat.</p> <p>Install, monitor, and maintain erosion and sediment control measures (i.e. silt fences) around the construction areas within 30 m of a significant natural feature or wildlife habitat.</p> <p>Schedule grading to avoid times of very</p>	<p>The Natural Heritage The Natural Heritage Assessment was undertaken as per MNR guidelines and this Project has received confirmation from the MNR.</p> <p>The likelihood and magnitude of this residual effect is considered non significant.</p>	<p>Environmental supervision during construction as part of a routine inspection program will be implemented to ensure adherence to the prescribed mitigation measures.</p>

Potential Effect	Performance Objective	Mitigation/Compensation Measures	Residual Effect	Monitoring / Contingency
		<p>high runoff volumes, wherever possible.</p> <p>Locate entry/exit pits at least 30 m from significant natural features.</p> <p>Collect drill cutting as they are generated and place in a soil bin or bag for off-site disposal.</p> <p>Details of the Natural Heritage Assessment can be found in the reports on this subject as part of the complete REA application package.</p>		
Spills (i.e. oil, gasoline, grease, etc.) - significant woodlands, wetlands and valleylands.	Avoid contamination of significant natural features.	<p>All maintenance activities, vehicle refueling or washing, and chemical storage will be located more than 30 m from any significant natural feature or significant wildlife habitat.</p> <p>Develop a spill response plan and train staff on appropriate procedures.</p> <p>Keep emergency spill kits on site.</p> <p>Dispose of waste material by authorized and approved offsite vendors.</p> <p>Details of the Natural Heritage Assessment can be found in the reports on this subject as part of the complete REA application package.</p>	<p>The Natural Heritage Assessment was undertaken as per MNR guidelines and this Project has received confirmation from the MNR.</p> <p>The likelihood and magnitude of this residual effect is considered non significant.</p>	<p>Environmental supervision during construction as part of a routine inspection program will be implemented to ensure adherence to the prescribed mitigation measures.</p> <p>Develop a spill response plan and train staff on appropriate procedures.</p> <p>Keep emergency spill kits on site.</p>
Changes in soil moisture and compaction - significant woodlands, wetlands and valleylands.	Minimise impact to soil moisture regime and vegetation species composition.	<p>Implement infiltration techniques to the maximum extent possible.</p> <p>Minimize paved surfaces and design roads to promote infiltration.</p> <p>Details of the Natural Heritage Assessment can be found in the reports on this subject as part of the complete REA application package.</p>	<p>The Natural Heritage Assessment was undertaken as per MNR guidelines and this Project has received confirmation from the MNR.</p> <p>The likelihood and magnitude of this residual effect is considered non significant.</p>	The magnitude of the residual effect is considered non significant therefore no monitoring or contingency is required provided the recommended mitigation/compensation measures and best management practices are applied.

Potential Effect	Performance Objective	Mitigation/Compensation Measures	Residual Effect	Monitoring / Contingency
Changes to surface water hydrology - significant woodlands, wetlands and valleylands.	Maintain existing surface water flow patterns.	Limit changes in land contours. Maintain streams and timing and quantity of flow. Minimize grading activities to maintain existing drainage patterns where possible. Details of the Natural Heritage Assessment can be found in the reports on this subject as part of the complete REA application package.	The Natural Heritage Assessment was undertaken as per MNR guidelines and this Project has received confirmation from the MNR. The likelihood and magnitude of this residual effect is considered non significant.	The magnitude of the residual effect is considered non significant therefore no monitoring or contingency is required provided the recommended mitigation/compensation measures and best management practices are applied.
Direct vegetation removal – bat habitats.	Protection of bat roosting habitat.	Clearly delineate work area using erosion fencing, or similar barrier within 30 m of significant bat habitat, to avoid accidental damage to potentially significant bat roosting trees. Details of the Natural Heritage Assessment can be found in the reports on this subject as part of the complete REA application	The Natural Heritage Assessment was undertaken as per MNR guidelines and this Project has received confirmation from the MNR. The likelihood and magnitude of this residual effect is considered non significant.	The magnitude of the residual effect is considered non significant therefore no monitoring or contingency is required provided the recommended mitigation/compensation measures and best management practices are applied.
Disturbance of local wildlife-significant bat habitats.	Avoid disturbance of locally roosting bat species. Determine if local bat populations are adversely impacted by the presence of operational turbines.	Construction activities will not occur within 30 m of BMA 001 and BMA 002. Details of the Natural Heritage Assessment can be found in the reports on this subject as part of the complete REA application	The Natural Heritage Assessment was undertaken as per MNR guidelines and this Project has received confirmation from the MNR. The likelihood and magnitude of this residual effect is considered non significant.	The magnitude of the residual effect is considered non significant therefore no monitoring or contingency is required provided the recommended mitigation/compensation measures and best management practices are applied.
Direct vegetation removal – significant raptor wintering areas.	Protect raptor wintering areas.	If determined to be significant, clearly delineate work areas within 30 m of significant raptor habitat using erosion fencing, or similar barrier, to avoid accidental vegetation damage within raptor	The Natural Heritage Assessment was undertaken as per MNR guidelines and this Project has received	The magnitude of the residual effect is considered non significant therefore no monitoring or contingency is required provided the recommended mitigation/compensation measures and best

Potential Effect	Performance Objective	Mitigation/Compensation Measures	Residual Effect	Monitoring / Contingency
		wintering areas.  Details of the Natural Heritage Assessment can be found in the reports on this subject as part of the complete REA application.	confirmation from the MNR.  The likelihood and magnitude of this residual effect is considered non significant.	management practices are applied.
Disturbance of local wildlife- significant amphibian breeding habitats.	Minimise disturbance of local wildlife habitat.  Determine if amphibian populations or species abundance are being impacted by Project components.	If habitat is determined to be significant,  Clearly delineate work area within 30 m of habitat using erosion fencing, or similar barrier, to avoid accidental damage to potentially significant amphibian breeding habitat.  Post speed limits along construction access roads, and maintain signage during the operational phase of the Project.  Where amphibian movement corridor is identified as part of the pre-construction survey, an amphibian-friendly culvert where be installed where proposed access roads could act as a barrier to amphibian movement.  Details of the Natural Heritage Assessment can be found in the reports on this subject as part of the complete REA application.	The Natural Heritage Assessment was undertaken as per MNR guidelines and this Project has received confirmation from the MNR.  The likelihood and magnitude of this residual effect is considered non significant.	Post-construction amphibian egg mass and call surveys will be repeated at any of these habitats deemed to be significant for one (1) year following the same methods utilized during pre-construction surveys. Based on the results of the 1st year post-construction monitoring, the need for an additional monitoring (up to 2 years) will be determined in consultation with MNR.  Details of the post-construction monitoring program are found in the Natural Heritage Assessment documents.
Increased species competition through introduction of invasive, non-native species- Carey’s Sedge and Yellow Stargrass Habitats	Avoid introduction of invasive or non-native species into habitats.	Clearly delineate work areas within 30 m of significant habitats using erosion fencing, or similar barrier, to minimize seed transfer into suitable habitat.  Regularly clean vehicles and equipment.  Minimize the use of vehicles in off-road and non-agricultural habitats where invasive or non-native species are concentrated.	The Natural Heritage Assessment was undertaken as per MNR guidelines and this Project has received confirmation from the MNR.  The likelihood and magnitude of this residual effect is considered non significant.	If determined to be significant, post-construction vegetation surveys will be completed in years 1, 3 and 5 following the same methods used during pre-construction standardized area searches of identified habitats.

Potential Effect	Performance Objective	Mitigation/Compensation Measures	Residual Effect	Monitoring / Contingency
Impacts to Species at Risk.	Limit impacts to Species at Risk.	<p>The Project will require a permit under the <i>Endangered Species Act</i> (ESA), upon completion of an Approval and Permitting Requirements Document (APRD).</p> <p>This report will be submitted to the local district Ministry of Natural Resources to be reviewed under the authority of the <i>Ministry of Natural Resources Act</i>, and will not be submitted as part of this completed REA application.</p>	NA	NA
<b>Water Bodies</b>				
Water takings resulting in,  Reduced stream flow rate.  Increased water temperature.	Minimise impacts on stream flow water temperature.	<p>If water takings are required,  Control rate and timing of water pumping.  Pump from deep wells to infiltration galleries adjacent to water bodies or wetlands.  Restrict taking of water during periods of extreme low flow.  Details of the Water Body Assessment can be found in the reports on this subject as part of the complete REA application.</p>	<p>The Water Body Assessment was undertaken as per MOE guidelines and this Project is expected to receive confirmation from the MOE.  The likelihood and magnitude of this residual effect is considered non significant.</p>	The magnitude of the residual effect is considered non significant therefore no monitoring or contingency is required provided the recommended mitigation/compensation measures and best management practices are applied.
Fish habitat alteration/loss	Limit fish habitat alteration/loss	<p>Consideration of design layout to minimize number of crossings.  Consider layout distances to water body features and sensitivity of those features.  Crossing locations should be selected as to avoid key habitat features (i.e. refuge pool) and cross the feature within a straight reach of the channel as to avoid meanders etc. and cross perpendicular where possible.  Crossing structures should be designed to reduce loss and alterations of habitat where possible (i.e. reduces affected area by</p>	<p>The Water Body Assessment was undertaken as per MOE guidelines and this Project is expected to receive confirmation from the MOE.  The likelihood and magnitude of this residual effect is considered non significant.</p>	The magnitude of the residual effect is considered non significant therefore no monitoring or contingency is required provided the recommended mitigation/compensation measures and best management practices are applied.

Potential Effect	Performance Objective	Mitigation/Compensation Measures	Residual Effect	Monitoring / Contingency
		<p>cutting back from grading limit to road and install headwall, open bottom culvert etc.).</p> <p>Crossing structure should be properly sized and positioned appropriately (angle and embedded) as to avoid erosion issues and creation of potential fish barriers.</p> <p>Crossing structures should be sized appropriately according to municipal engineering standards as to not result in alterations in stream hydrology, scouring or flooding crossing structures.</p> <p>Crossing structure type should be determined in consultation with agency and municipality staff and should consider sensitivity of the water body and location of crossing.</p> <p>Implement trenchless (i.e. directional drilling) technology at crossings where possible.</p> <p>Any loss to the productive capacity of a watercourse must be compensated for under the <i>Fisheries Act</i>.</p> <p>Details of the Water Body Assessment can be found in the reports on this subject as part of the complete REA application.</p>		
Erosion and sedimentation	Minimize impacts of erosion and sedimentation on water bodies	<p>Implement trenchless (i.e. drilling) technology at crossings where possible.</p> <p>Minimize potential for soil compaction (see Soil Compaction).</p> <p>Controlled vehicle and machinery access routes, keep away from water bodies where possible.</p>	<p>The Water Body Assessment was undertaken as per MOE guidelines and this Project is expected to receive confirmation from the MOE.</p> <p>The likelihood and magnitude of this residual effect is considered non</p>	Environmental supervision during construction as part of a routine inspection program will be implemented to ensure adherence to the prescribed mitigation measures.

Potential Effect	Performance Objective	Mitigation/Compensation Measures	Residual Effect	Monitoring / Contingency
		<p>Schedule clearing, grubbing and grading activities to avoid times of very high runoff volumes, wherever possible.</p> <p>Implement Flood Response Plan if on-site flooding occurs.</p> <p>Implement Erosion and Sediment Control Plan.</p> <p>Stabilize banks as soon as possible after construction disturbance (i.e. plantings, rock etc.), if insufficient time is available in the growing season to establish vegetative cover, an overwintering treatment such as erosion control blankets, fiber matting etc. should be applied to contain the site over the winter period.</p> <p>Minimize disturbance by keeping construction equipment outside and away from water bodies wherever possible.</p> <p>Work in dry conditions (i.e. low flow period) or isolate in-water work area using good engineering practices and dewatering techniques.</p> <p>Install silt fencing in-water downstream of dewatering activities.</p> <p>Dewatering discharge rates should be evaluated as to not result in erosion and sedimentation to receiving water body.</p> <p>Dewatering discharge should be dissipated (i.e. sand bags, hay bales etc.) and may require to be split to more than one location</p> <p>Implement Stormwater Management Plan</p>	<p>significant.</p>	

Potential Effect	Performance Objective	Mitigation/Compensation Measures	Residual Effect	Monitoring / Contingency
		<p>Details of the Water Body Assessment can be found in the reports on this subject as part of the complete REA application</p>		
Water Quality Impairment	Minimize any negative impacts to water quality	<p>Implement Erosion and Sediment Control Plan.</p> <p>Implement Spill Response Plan.</p> <p>Keep machinery clean and refuel well away from any water body (&gt;30 m).</p> <p>Fuel and other construction related chemical stored securely away from water bodies (&gt;30 m).</p> <p>Any discharges to a water body must meet MOE Policy 2 standards (at or better water quality than of the receiving water body).</p> <p>Adequately treat any discharge water prior to discharge as to meet MOE policy 2 standards (i.e. filter bags).</p> <p>Implement Stormwater Management Plan.</p> <p>Details of the Water Body Assessment can be found in the reports on this subject as part of the complete REA application.</p>	<p>The Water Body Assessment was undertaken as per MOE guidelines and this Project is expected to receive confirmation from the MOE.</p> <p>The likelihood and magnitude of this residual effect is considered non significant.</p>	Environmental supervision during construction as part of a routine inspection program will be implemented to ensure adherence to the prescribed mitigation measures.
Temporary disruption of fish habitat (in-water work)	Limit disruption of fish habitat	<p>Restrict construction during sensitive timing windows, as indicated by local OMNR.</p> <p>Work in the dry (i.e. low flow) or isolate work area using good engineering practices or by working in dry conditions using accepted methods to bypass flows.</p> <p>Machinery should be operated in a manner That minimizes disturbance to the banks and bed of the watercourse.</p>	<p>The Water Body Assessment was undertaken as per MOE guidelines and this Project is expected to receive confirmation from the MOE.</p> <p>The likelihood and magnitude of this residual effect is considered non significant.</p>	Environmental supervision during construction as part of a routine inspection program will be implemented to ensure adherence to the prescribed mitigation measures.

Potential Effect	Performance Objective	Mitigation/Compensation Measures	Residual Effect	Monitoring / Contingency
		<p>Stabilize banks as soon as possible after construction disturbance (i.e. plantings, rock etc).</p> <p>Details of the Water Body Assessment can be found in the reports on this subject as part of the complete REA application.</p>		
Water Level Alteration	Minimize alteration of water level	<p>Dewatering ZOI and rates should be determined prior to dewatering and assessed for impact on affected water bodies.</p> <p>Implement Water Level Response Plan, trigger criteria to be determined in consultation with OMNR.</p> <p>Details of the Water Body Assessment can be found in the reports on this subject as part of the complete REA application.</p>	<p>The Water Body Assessment was undertaken as per MOE guidelines and this Project is expected to receive confirmation from the MOE.</p> <p>The likelihood and magnitude of this residual effect is considered non significant.</p>	Environmental supervision during construction as part of a routine inspection program will be implemented to ensure adherence to the prescribed mitigation measures.
Soil Compaction		<p>Controlled vehicle access routes.</p> <p>Staging areas should be located away from water bodies (i.e. 30 m).</p> <p>Details of the Water Body Assessment can be found in the reports on this subject as part of the complete REA application.</p>	<p>The Water Body Assessment was undertaken as per MOE guidelines and this Project is expected to receive confirmation from the MOE.</p> <p>The likelihood and magnitude of this residual effect is considered non significant.</p>	The magnitude of the residual effect is considered non significant therefore no monitoring or contingency is required provided the recommended mitigation/compensation measures and best management practices are applied.
Debris entering a water body	Limit the amount of debris entering water bodies	<p>Construction debris should be stabilized (i.e. tarps) away from water bodies (i.e. 30 m).</p> <p>Refuse and other material should be appropriately disposed of off-site.</p> <p>Staging areas should be located away from water bodies (i.e. 30 m).</p> <p>Drilling shafts should be located away from</p>	<p>The Water Body Assessment was undertaken as per MOE guidelines and this Project is expected to receive confirmation from the MOE.</p> <p>The likelihood and magnitude of this residual effect is considered non</p>	Environmental supervision during construction as part of a routine inspection program will be implemented to ensure adherence to the prescribed mitigation measures.

Potential Effect	Performance Objective	Mitigation/Compensation Measures	Residual Effect	Monitoring / Contingency
		<p>water bodies (i.e. 30 m).</p> <p>Details of the Water Body Assessment can be found in the reports on this subject as part of the complete REA application.</p>	significant.	
Drilling Frac-out		<p>Conduct appropriate geotechnical studies as to ensure directional drilling is appropriate at that location and will not result in a ‘frac-out’.</p> <p>Develop emergency contingency plan in the unlikely event of a ‘frac-out’ when drilling below a water body, this plan will deal with issues associated with water level alteration, water quality and erosion &amp; sedimentation.</p> <p>Details of the Water Body Assessment can be found in the reports on this subject as part of the complete REA application.</p>	<p>The Water Body Assessment was undertaken as per MOE guidelines and this Project is expected to receive confirmation from the MOE.</p> <p>The likelihood and magnitude of this residual effect is considered non significant.</p>	The magnitude of the residual effect is considered non significant therefore no monitoring or contingency is required provided the recommended mitigation/compensation measures and best management practices are applied.
<b>Emissions to Air, including Odour and Dust</b>				
Reduction in air quality due to CAC emissions and dust.	Minimise deterioration of air quality.	<p>Ensure proper operation and maintenance of vehicles and machinery to limit noise, CAC emissions and leaks.</p> <p>Use water or water-based dust suppressant to control dust on unpaved roads.</p> <p>Implement speed limits on unpaved roads.</p> <p>Minimize vehicular traffic on exposed soils and stabilize high traffic areas with clean gravel surface layer or other suitable cover material.</p> <p>Minimize mud tracking by construction vehicles along access routes and areas outside of the immediate work site, and ensuring timely cleanup of any tracked mud, dirt and debris.</p> <p>Cover or otherwise containing loose construction materials that have potential to</p>	The likelihood and magnitude of this residual effect is considered non significant.	Track all complaints and conduct follow-up monitoring (see Complaints Resolution Process in emergency Response and Communications Plan)

Potential Effect	Performance Objective	Mitigation/Compensation Measures	Residual Effect	Monitoring / Contingency
		<p>release airborne particulates during transport, installation or removal.</p> <p>Restore temporary construction road areas as soon as possible to minimize the duration of soil exposure.</p>		
<b>Noise</b>				
Increase in noise levels in Project Study Area	Minimise noise increases for inhabited areas	<p>Ensure proper operation and maintenance of vehicles and machinery to limit noise, CAC emissions and leaks.</p> <p>Implement speed limits on unpaved roads.</p> <p>Construction equipment will be kept in good condition and will not exceed the noise emissions as specified in MOE publication NPC-115.</p>	The likelihood and magnitude of this residual effect is considered non significant.	<p>Faulty equipment resulting in increased noise levels are to be repaired in a timely fashion.</p> <p>Track all complaints and conduct follow-up monitoring (see Complaints Resolution Process in emergency Response and Communications Plan)</p>
<b>Local and Provincial Interests, Land, Use and Infrastructure</b>				
Reduction in usable agricultural land.	Minimise reduction in useable agricultural land.	Minimize length of access roads (most agricultural use only affected during construction) where possible.	The likelihood and magnitude of this residual effect is considered non significant.	The magnitude of the residual effect is considered non significant therefore no monitoring or contingency is required provided the recommended mitigation/compensation measures are applied.
Increased congestion due to increase in truck traffic and short-term lane closures on local roads during delivery of Project components.	Minimise disturbance to local community and achieve zero human safety incident.	<p>Notify the community in advance of construction delivery schedules and installing signage to notify road users of construction activity.</p> <p>If required by municipal authorities develop a traffic management plan for the construction phase and submit to the Municipalities prior to construction and</p>	The likelihood and magnitude of this residual effect is considered non significant.	Track all complaints and conduct follow-up monitoring (see Complaints Resolution Process in Emergency Response and Communications Plan).

Potential Effect	Performance Objective	Mitigation/Compensation Measures	Residual Effect	Monitoring / Contingency
		communicate truck routes.		
Damage to local infrastructure.	Minimise damage to local infrastructure.	Adhere to the best practices regarding the operation of construction equipment and delivery of construction materials.  If required by municipal authorities, undertake roads condition survey prior to construction and post-construction.	The likelihood and magnitude of this residual effect is considered non significant.	Track all complaints and conduct follow-up monitoring (see Complaints Resolution Process in Emergency Response and Communications Plan).  If required by local authorities, return damaged infrastructure to original condition (or better) where appropriate.
<b>Areas Protected under Provincial Plans and Policies</b>				
N/A				
<b>Public Health and Safety</b>				
Effects on public health and safety during construction have been described above under Emissions to air, including Odour and Dust, Noise and Local and Provincial Interests Land Use and Infrastructure.				
<b>Other Resources</b>				
The presence of petroleum wells have been identified through consultation with the OGSR database to be within 75 m of project infrastructure	No negative effects on petroleum resources or the renewable energy project	As part of the Approval and Permitting Requirements Document and as per the Ontario Ministry of Natural Resources (MNR) "Template for Renewable Energy Projects: Setbacks from Petroleum Operations" a site validation of all petroleum wells and facilities identified by the OGSR Library to be within 75 m of the Project location was conducted and	N/A	N/A

Potential Effect	Performance Objective	Mitigation/Compensation Measures	Residual Effect	Monitoring / Contingency
		confirmed that there are <u>NO</u> petroleum wells or facilities existing within 75 m of the Project location.  Notice of the findings has been reported to the Aylmer District MNR.		

#### **4 REFERENCES**

- [1] Ontario Regulation 359/09, made under the Environmental Protection Act, Renewable Energy Approvals under Part 1.0 of the Act.
- [2] Ontario Regulation 521/10, made under the Environmental Protection Act, Renewable Energy Approvals under Part 1.0 of the Act.
- [3] Technical Guide to Renewable Energy Approvals, Ontario Ministry of the Environment, July 2011.
- [4] Ministry of Tourism, Culture and Sport, Standards and Guidelines for Consultant Archaeologists, 2011.

## **APPENDIX A      SITE PLAN**